AEE/T-D-SD/SBR/115/16-A dt 26/10/16

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No. 1st and Final Bill

Date : .....

Division DD

Sub-Division

Bill Received No. 458 Dated 26/10/16

Cash Book Voucher No. ..... Dated : .....

Scheduled Doctet No. .....

Head of Account .....

Name of work (as per sanctioned estimate) IMPROVEMENTS TO ROAD, DRAIN, FOOT PATH BTS LAYOUT & SHESHADRI LAYOUT IN BAGALAGUNTE WARD NO 14

Name of Contractor and Full Address SRI. B.T. RAVIKUMAR

Reference to Agreement No. EE/DD/WO/ 215 / 2013-14 Date: 27.01.2014

Certified that the measurements were taken by me on 19/10/2016 and recorded in pages 340249 – 340253 of measurements Book No. 3403 and that the work is satisfactorily executed.

B.T. Ravikumar

Contractor

Officer - in - charge of work

Certified that the measurements were checked by me on 17/11/16 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

E.E. DD-7

Sub - Division Officer

JOB NO : 014-14-000007

If Memorandum of Payment

		AMOUNT
1.	Total value of work done or supplies made as per account.	--
2.	Deduct amount to be held in reserve being ..... percent Rs.	--
3.	- do - Balance	
4.	Deduct Payments :	
	a) Amount of previous payment as in the Office Cash Book Voucher No..... Dated ..... S.D. No.	
	Amount adjusted towards cash advance recovery of	
	b) Payments cost store or other materials supplied.	
5.	Balance being unpaid value of work done held in reserve	
6.	Deduct cash advance made on the office Cash Book Vehicle No. ..... dated ..... less adjustments	
7.	Net amount due to or from contractor	
	Unadjusted items	
8.	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied.	
		Total amount adjusted --

Bill Amount - 1794688=00

IT - 17947=00

VAT - 71788=00

SD - 89734=00

Total

Lwc - 17947=00

CBF - 1795=00

Roy Fee - 28972=00

Fine - 9000=00

237183=00

B.T. Ravikumar

Contractor Signature.

Net Amount - 1557505=00

Received Rs. ..... (in words)

..... by cash and by adjustment of

Payment as per memorandum.

(In final settlement of all demand)

Witness :

1.

2.

Date

Stamp

Signature of Contractor

Paid by me by cheque No..... Dated .....

Cash Rs. ..... Dated .....

Initials of Officer making payment dated .....

(For use in the Office.)

Audited and Admitted for Rs. 1794688=00

Passed by Cheque for Rs. 1557505=00

By adjustment Rs. 237183=00

Accounts Superintendent

Executive Engineer

Scanned by CamScanner

	Items of work (grouped under sub-heads the sub works of the estimate)	Unit	Previous Measurement		Present Measurement			Total Up-to-date		Remarks
			Qty	Cost	Qty	Rate Rs Ps	Cost	Qty	Cost	
1	Excavation for road, drains and similar works - KSRRB 300-2. Earthwork excavation by manual means in hard soil including an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications.	Cum	—	—	72150	86-03	62070-00	721-50	62070-00	
2	Removing B.S.Slab of drain and stacking etc., complete as per specifications.	Sqm	—	—	101.52	47.52	4824-00	101.52	4824-00	
3	Providing and laying in position plain cement concrete of mix M7.5 with OPC cement @180 kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications	Cum								
4	Providing and laying in position plain cement concrete of mix M15 with OPC cement @240 kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications	Cum	—	—	15.98	4448.00	71079-00	15.98	4448.00	71079=00
5	Refixing stone slabs of drains and pointing in CM 1:3 etc., complete as per specifications.	Sqm	—	—	67.68	66.42	4495.00	67.68	4495-00	
6	Providing Granite slabs selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete as per specifications.	Sqm	—	—	68.40 67.68	325.68	22009-00	68.40 67.68	22009-00	
7	Providing and constructing precast concrete solid blocks with compressive strength not les than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20 cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications	Sqm	—	—	150.40	876.68	131852.00	150.40	131852-00	
8	Supplying and fixing precast rainforced concee slab 10cm thick including cost of reinforcement as per design and drawing material cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of all materials complete as per specifications.	Sqm	—	—	169.20	1517.28	256723.00	169.20	256723-00	
9	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and/or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications.	Sqm	—	—	2170.00	2.46	5338.00	2170.00	5338-00	
10	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam Specifications including premixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density Complete as per Specifications	Cum	—	—	542.00	1063.08	57687=00	542.00	57687=00	
11	Providing, laying and rolling with vibratory roller of built-up spray grout layer over prepared base consisting of a two layer composite construction of compacted crushed coarse aggregates using motor grader for aggregates. Key stone chips spreader may be used with application of bituminous binder after each layer, and with key aggregates placed on top of the second layer to serve as a base confirming to the line, grades and cross-section specified, the compacted layer thickness being 75mm Complete as per specifications.	Sqm	—	—	217.00	255.00	55339/-	217.00	55339-00	
12	Providing and applying tack coat on the prepared black topped surfaces at 5kg per 10 sqm, heating bitumen in boiler fitted with spray set (Excluding cleaning of road surface) including cost of all Materials, labour, HOM of machineries complete as per specifications.	Sqm	—	—	2170.00	20.59	44680.00	2170.00	44680-00	

Scanned by CamScanner

13	Providing and laying semi dense bituminous concrete 25mm thick with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 4.5 to 5% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH Specification clause No. 500.8 complete in all respects as per specifications. With 80/100 grade bitumen using 40-60 HMP using Mechanical paver complete as per specifications.	Cum	—	—	54.25	928.14	50388.00	54.25	50388.00	
14	Carriage of Mixed Materials complete as per specifications.	Cum	—	—	54.25	49.67	2681.00	54.25	2681.00	
15	Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work, lead 4 Km a) Basic rate for haulage of materials as per item No. 17.4/KSRRB : M100-4.1 ..... Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tonne/Km for Rs. 2.00/Km c) Add loading and unloading complete as per specifications.		—	—	721.50	74.19	53528.00	721.50	53528.00	
		Total					17,95219-00		17,95,219-00	
							1794688=00		1794688=	

CERTIFICATE:

1 Work done is satisfactory
2 There are no departmental issuesmade to the contractor
3 The contractor has cleared all debrice from work spot

Scanned by CamScanner